

Main Connection

Winter, 2009

Update on Pipeline Installation and Cleanup Progress

WaterOne's 17-mile pipeline project in Wyandotte County is moving along on schedule. All sections of the 60" pipeline are projected to be installed by the end of March, 2009. While construction progress continues, cleanup may take additional time, depending on weather conditions. Additionally, several pipe pieces in each section of the project will be re-excavated so the soil material can be re-compacted to prevent future settlement of the soil.

The pipeline project has been extensively photo documented by the contractors, both prior to the start and during installation of the pipeline. The photos will aid the contractors in restoring the sites to their original condition.

Kansas River to Parallel Parkway

Garney Construction Company has installed water transmission main along 121st Street and 118th Street, from the north bank of the Kansas River to a location a few hundred feet south of Parallel Parkway in Wyandotte County. The remaining few hundred feet of pipe to be installed should be placed within the next couple of weeks. Once the pipe is installed, a minimal amount of construction activity in the area will remain such as pipe welding, and grouting. Site cleanup will begin immediately. Restoration of lawn grasses and other vegetation will follow in the early spring.

Garney Construction Company has made efforts to minimize the disturbance of land, and comply with erosion control permits requirements relative to the sites. In addition to water pipe installation, the contractor will continue work on projects at 118th & Parallel and at 118th & Speedway Boulevard. Completion of the work at these two locations should be completed in a few months with site restoration immediately following. If you have any questions on this section of the project, contact Rod Perry at (913) 895-5767.



Photo showing final grading after pipe installation.

Parallel Pkwy to New Treatment Plant along Sam Clark Lane

BRB Contractors, Inc. has installed all piping from Parallel Parkway to the new treatment facilities on Sam Clark Lane in Wyandotte County. Cleanup is underway, working from Parallel Parkway northward. Final grading is complete in some areas; however, vegetative restoration must wait until warmer spring weather.

BRB Contractors, Inc. has been diligent in minimizing erosion, and has worked with government agencies to make sure they are conforming to established standards. Restoration will be more evident in the spring when reseeded areas begin to fill in with grass.

BRB has brought in additional crews to help with cleanup and restoration. Some piles of dirt remaining belong to contractors working in the area, other than BRB. Pipeline is also being installed near the ADM Plant on Wolcott Road, and in the vicinity of the new well field near the Missouri River.

If you have any questions on this section of the project, contact Mark Sunderson at (913) 895-5757.

Phase V Construction Photos of Pipeline Work and Treatment Facilities



Installation of 60-inch well water supply line.



On-going construction of the 140-foot tall surge tank located near the Kansas Speedway.



Operations Building located on Sam Clark Lane at the site of the new treatment facilities.



Construction of new high service pumping station.

The Main Connection is published for our Phase V community partners in Wyandotte County. Email questions about the ***Main Connection*** to ekoutelas@waterone.org or call (913) 895-5540.

Stay up to date on progress by visiting
www.waterone.org.